CONGLETON TOWN COUNCIL

COMMITTEE REPORTS AND UPDATES

COMMITTEE:	Town Hall, Assets & Services Committee Meeting			
MEETING DATE	1 st February	LOCATION	Congleton Town Hall	
AND TIME	2024			
REPORT FROM	Town Hall Manager – Mark Worthington			
AGENDA ITEM	Item 8:			
REPORT TITLE	Town Hall Decarbonisation Updates			
Background	Following the completion of the decarbonisation report carried out by			
	Tomson Consulting in 2022, Officers have been investigating options to			
	implement recommendations within the report to reduce the Town			
	Hall carbon footprint.			
Update	The CTC application to Salix for grant funding via Phase 3c of the Public			
	Sector Decarbonisation Scheme has moved to the next stage.			
	Representatives from Salix have reviewed the initial application and			
	requested Officers, along with Cheshire East and Pearson Services,			
	provide further information relating to specific technical areas of the			
	application. These areas include carbon cost calculations, gas and			
	electricity consumptions, detailed plans of the building and existing			
	heating sources and previous examples of CTC projects. While Cheshire			
	East and Pearson Services have provided carbon cost calculations, CTC			
	Officers have provided details of existing heating plans and previous			
	CTC projects. Using the initial purchase of the Town Hall from			
	Congleton Borough Council in 2008 as an example, and also the			
	refurbishment of the Cenotaph in 2019, CTC Officers have			
	demonstrated the business cases for these projects and the organised			
	and structured approach required for successful project management.			
	Contact between Salix representatives and CTC Officers is ongoing as			
		-		
	0		sed and as of 24/01/24 Salix	
			has passed the technical	
	assessment stage of the grant application.			
	Public Sector Decarbonisation Scheme funding is not yet confirmed but			
			es and Officers is arranged for	
	Ū	·	concerns associated with the	
		•	Grant Offer Letter (GOL). Areas of	
		his meeting include:		
	1. Confirm	nation of predicted mile	stone dates, planning and	
	conting	ency.		

 Confirmation of payment values concerning predicted milestones and their expected claim dates. Awareness of delivery risks and ensure that these risks have been communicated to their wider governance team in advance of the call. Project governance structures and project approvals. For multiyear projects, confirmation of predicted grant spend per year. Committee members will be updated throughout the application.
 Awareness of delivery risks and ensure that these risks have been communicated to their wider governance team in advance of the call. Project governance structures and project approvals. For multiyear projects, confirmation of predicted grant spend per year.
 been communicated to their wider governance team in advance of the call. 4. Project governance structures and project approvals. 5. For multiyear projects, confirmation of predicted grant spend per year.
 For multiyear projects, confirmation of predicted grant spend per year.
per year.
Committee members will be updated throughout the application.
Ageing fluorescent lighting units and lamps in the Grand Hall, balcom and bar area have recently been replaced with LED units and lamps. The Grand Hall is now completely illuminated using LED lighting and work continues to replaced fluorescent lighting around the remainder of the building.
Electricians were on site at the Town Hall during January to install additional cabling required as part of the zoning of the heating system Cables were installed between the 6 x fan convectors located in the Grand Hall and the heating control panel in the boiler room. A separa space thermostat has also been installed in the main office to assist with the zoning of the heating system. Heating engineers were on sit during January to assess additional pipework which will be required to zone specific areas of the building.
Officers have met with Cheshire East Conservation Officers to discuss other projects within the Tomson report and how these projects wou need to sit within the Grade II* listing of the Town Hall. These project included secondary glazing to the first-floor offices and meeting room and the installation of solar panels to the Museum roof. Conservation Officers have advised the installation of secondary glazing would require Listed Building Consent and a Statement of
Significance/Heritage Statement. The installation of solar panels on t Museum roof would require Planning Permission and a Statement of Significance/Heritage Statement. Applications for Listed Building Consent and Planning Permission would be made to Cheshire East Council. Conservation Officers have advised the Statement of

	Significance/Heritage Statement should include cross sectional
	drawings of all planned work, dimensions, fastenings, and style. The
	application would require a statement of Public Benefit relating to the
	proposed works. The Conservation Officer has recommended that the
	Statement of Significance/Heritage Statement be undertaken by a
	Heritage Architect. Officers are in the process of finding a Heritage
	Architect to assist with these statements.
Financial	To be in accordance with allocated budgets and financial regulations.
i manetai	
Environmental	To assess via the procurement process environmental impact and
	benefits.
Equality	Where applicable in the procurement of services this is taken into
	consideration.
	To receive the report relating to the decarbonisation of the Town Hall.
Decision	
Request	